

ID	Task Mode	Task Name	Duration	Text Above	Start	Finish	Predecessors	Resource Names	Feb 17, '19							Feb 24, '19							Mar 3, '19							Mar 10, '19						
									W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T
1		Residence Services	97 days	No	Thu 2/14/19	Wed 7/3/19			[Gantt bar for Residence Services]																											
2		Mobilization	3 days	No	Tue 2/26/19	Fri 3/1/19			[Gantt bar for Mobilization]																											
3		9757 CARACOL CIR	1 day	No	Mon 3/4/19	Mon 3/4/19 2			[Gantt bar for 9757 CARACOL CIR]																											
4		9769 CARACOL CIR	1 day	No	Mon 3/4/19	Mon 3/4/19 2			[Gantt bar for 9769 CARACOL CIR]																											
5		9770 CARACOL CIR	1 day?	No	Fri 3/1/19	Fri 3/1/19 2			[Gantt bar for 9770 CARACOL CIR]																											
6		9775 CARACOL CIR	1 day?	No	Fri 3/1/19	Fri 3/1/19 2			[Gantt bar for 9775 CARACOL CIR]																											
7		9778 CARACOL CIR	1 day?	No	Mon 3/4/19	Mon 3/4/19 6			[Gantt bar for 9778 CARACOL CIR]																											
8		9779 CARACOL CIR	1 day?	No	Mon 3/4/19	Mon 3/4/19 6			[Gantt bar for 9779 CARACOL CIR]																											
9		9785 CARACOL CIR	1 day?	No	Mon 3/4/19	Mon 3/4/19 6			[Gantt bar for 9785 CARACOL CIR]																											
10		9788 CARACOL CIR	1 day?	No	Mon 3/4/19	Mon 3/4/19 6			[Gantt bar for 9788 CARACOL CIR]																											
11		9789 CARACOL CIR	1 day?	No	Tue 3/5/19	Tue 3/5/19 8			[Gantt bar for 9789 CARACOL CIR]																											
12		9794 CARACOL CIR	1 day?	No	Tue 3/5/19	Tue 3/5/19 8			[Gantt bar for 9794 CARACOL CIR]																											
13		Asphalt Paving	1 day	No	Wed 3/6/19	Wed 3/6/19 12			[Gantt bar for Asphalt Paving]																											
14		9684 MIRASOL WAY	1 day	No	Thu 3/7/19	Thu 3/7/19 13			[Gantt bar for 9684 MIRASOL WAY]																											
15		9700 MIRASOL WAY	1 day	No	Thu 3/7/19	Thu 3/7/19 13			[Gantt bar for 9700 MIRASOL WAY]																											
16		9705 MIRASOL WAY	1 day?	No	Thu 3/7/19	Thu 3/7/19 13			[Gantt bar for 9705 MIRASOL WAY]																											
17		APN0212300040	1 day	No	Thu 3/7/19	Thu 3/7/19 13			[Gantt bar for APN0212300040]																											
18		APN0211700280	1 day	No	Fri 3/8/19	Fri 3/8/19 17			[Gantt bar for APN0211700280]																											
19		APN0211700290	1 day	No	Fri 3/8/19	Fri 3/8/19 17			[Gantt bar for APN0211700290]																											

Project: LDP CSD
Date: Fri 2/15/19

Summary		Project Summary		Inactive Milestone		Duration-only		Start-only		External Milestone
Task		Milestone		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline
Split		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress

ID	Task Mode	Task Name	Duration	Text Above	Start	Finish	Predecessors	Resource Names	Feb 17, '19				Feb 24, '19				Mar 3, '19				Mar 10, '19				
									W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F
39		9656 FACHADA WAY	1 day?	No	Tue 3/19/19	Tue 3/19/19 37																			
40		9657 FACHADA WAY	1 day?	No	Tue 3/19/19	Tue 3/19/19 37																			
41		Asphalt Paving	1 day	No	Wed 3/20/19	Wed 40 3/20/19																			
42		9663 FACHADA WAY	1 day?	No	Thu 3/21/19	Thu 3/21/19 41																			
43		9664 FACHADA WAY	1 day?	No	Thu 3/21/19	Thu 3/21/19 41																			
44		9669 FACHADA WAY	1 day?	No	Thu 3/21/19	Thu 3/21/19 41																			
45		9674 FACHADA WAY	1 day?	No	Thu 3/21/19	Thu 3/21/19 41																			
46		9682 FACHADA WAY	1 day?	No	Fri 3/22/19	Fri 3/22/19 45																			
47		APN0212300110	1 day?	No	Fri 3/22/19	Fri 3/22/19 45																			
48		9150 JALISCO WAY	1 day?	No	Fri 3/22/19	Fri 3/22/19 45																			
49		9156 JALISCO WAY	1 day?	No	Fri 3/22/19	Fri 3/22/19 45																			
50		9162 JALISCO WAY	1 day?	No	Mon 3/25/19	Mon 49 3/25/19																			
51		9168 JALISCO WAY	1 day?	No	Mon 3/25/19	Mon 49 3/25/19																			
52		Asphalt Paving	1 day	No	Tue 3/26/19	Tue 3/26/19 51																			
53		9174 JALISCO WAY	1 day?	No	Wed 3/27/19	Wed 52 3/27/19																			
54		9186 JALISCO WAY	1 day?	No	Wed 3/27/19	Wed 52 3/27/19																			
55		9194 JALISCO WAY	1 day?	No	Wed 3/27/19	Wed 52 3/27/19																			
56		9100 CAPULLO CIR	1 day?	No	Wed 3/27/19	Wed 52 3/27/19																			
57		9103 CAPULLO CIR	1 day?	No	Thu 3/28/19	Thu 3/28/19 56																			

Project: LDP CSD
Date: Fri 2/15/19

Summary		Project Summary		Inactive Milestone		Duration-only		Start-only		External Milestone
Task		Milestone		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline
Split		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress

ID	Task Mode	Task Name	Duration	Text Above	Start	Finish	Predecessors	Resource Names	Feb 17, '19				Feb 24, '19				Mar 3, '19				Mar 10, '19			
									W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T
58		9108 CAPULLO CIR	1 day?	No	Thu 3/28/19	Thu 3/28/19	56																	
59		9109 CAPULLO CIR	1 day?	No	Thu 3/28/19	Thu 3/28/19	56																	
60		9114 CAPULLO CIR	1 day?	No	Thu 3/28/19	Thu 3/28/19	56																	
61		9117 CAPULLO CIR	1 day?	No	Fri 3/29/19	Fri 3/29/19	60																	
62		9126 CAPULLO CIR	1 day?	No	Fri 3/29/19	Fri 3/29/19	60																	
63		Asphalt Paving	1 day?	No	Mon 4/1/19	Mon 4/1/19	62																	
64		9133 BANDERILLA DR	1 day?	No	Tue 4/2/19	Tue 4/2/19	63																	
65		9141 BANDERILLA DR	1 day?	No	Tue 4/2/19	Tue 4/2/19	63																	
66		9149 BANDERILLA DR	1 day?	No	Tue 4/2/19	Tue 4/2/19	63																	
67		9152 BANDERILLA DR	1 day?	No	Tue 4/2/19	Tue 4/2/19	63																	
68		9167 BANDERILLA DR	1 day?	No	Wed 4/3/19	Wed 4/3/19	67																	
69		9184 BANDERILLA DR	1 day?	No	Wed 4/3/19	Wed 4/3/19	67																	
70		9185 BANDERILLA DR	1 day?	No	Wed 4/3/19	Wed 4/3/19	67																	
71		9889 BANDERILLA DR	1 day?	No	Wed 4/3/19	Wed 4/3/19	67																	
72		9193 BANDERILLA DR	1 day?	No	Thu 4/4/19	Thu 4/4/19	71																	
73		9194 BANDERILLA DR	1 day?	No	Thu 4/4/19	Thu 4/4/19	71																	
74		Asphalt Paving	1 day?	No	Fri 4/5/19	Fri 4/5/19	73																	
75		9662 PARAJE WAY	1 day?	No	Mon 4/8/19	Mon 4/8/19	74																	
76		9670 PARAJE WAY	1 day?	No	Mon 4/8/19	Mon 4/8/19	74																	

Project: LDP CSD
Date: Fri 2/15/19

Summary		Project Summary		Inactive Milestone		Duration-only		Start-only		External Milestone
Task		Milestone		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline
Split		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress

ID	Task Mode	Task Name	Duration	Text Above	Start	Finish	Predecessors	Resource Names	Feb 17, '19				Feb 24, '19				Mar 3, '19				Mar 10, '19					
									W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
77		APN021140040	1 day?	No	Mon 4/8/19	Mon 4/8/19 74																				
78		9691 PARAJE WAY	1 day?	No	Mon 4/8/19	Mon 4/8/19 74																				
79		9707 PARAJE WAY	1 day?	No	Tue 4/9/19	Tue 4/9/19 78																				
80		9724 PARAJE WAY	1 day?	No	Tue 4/9/19	Tue 4/9/19 78																				
81		9621 VILLARREAL DR	1 day?	No	Tue 4/9/19	Tue 4/9/19 78																				
82		APN0211700060	1 day?	No	Tue 4/9/19	Tue 4/9/19 78																				
83		9638 VILLARREAL DR	1 day?	No	Wed 4/10/19	Wed 82 4/10/19																				
84		9643 VILLARREAL DR	1 day?	No	Wed 4/10/19	Wed 82 4/10/19																				
85		Asphalt Paving	1 day?	No	Thu 4/11/19	Thu 4/11/19 84																				
86		9648 VILLARREAL DR	1 day?	No	Fri 4/12/19	Fri 4/12/19 85																				
87		9657 VILLARREAL DR	1 day?	No	Fri 4/12/19	Fri 4/12/19 85																				
88		9662 VILLARREAL DR	1 day?	No	Fri 4/12/19	Fri 4/12/19 85																				
89		9673 VILLARREAL DR	1 day?	No	Fri 4/12/19	Fri 4/12/19 85																				
90		9674 VILLARREAL DR	1 day?	No	Mon 4/15/19	Mon 89 4/15/19																				
91		9704 VILLARREAL DR	1 day?	No	Mon 4/15/19	Mon 89 4/15/19																				
92		9705 VILLARREAL DR	1 day?	No	Mon 4/15/19	Mon 89 4/15/19																				
93		9712 VILLARREAL DR	1 day?	No	Mon 4/15/19	Mon 89 4/15/19																				
94		9717 VILLARREAL DR	1 day?	No	Tue 4/16/19	Tue 4/16/19 93																				
95		9734 VILLARREAL DR	1 day?	No	Tue 4/16/19	Tue 4/16/19 93																				

Project: LDP CSD
Date: Fri 2/15/19

Summary		Project Summary		Inactive Milestone		Duration-only		Start-only		External Milestone
Task		Milestone		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline
Split		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress

